

INSTALLATION INSTRUCTIONS

www.keatingofchicago.com

KEATING
OF CHICAGO, INC. ®

1-800-KEATING

ELECTRIC PASTA COOKERS DEALER INSTALLATION CHECK OUT & START UP

The following must be done before the warranty period begins.

This service is not covered by Keating's warranty.

Serial # _____

Model # _____

Company Installed _____

Install Date ____ / ____ / ____

PLACEMENT

Y

N

Is the unit under an exhaust? _____

Is the unit 6" from the walls? _____

Is the unit level? _____

Is the restraining device installed (for casters)? _____

UTILITIES

Have the voltage, phase, & amps been verified? _____

Did you check the breakers? _____

Is the water connected? _____

Are the drains in place? _____

Have the A & B boards been properly set? _____

START UP

Did you explain start-up procedure to the owner? _____

Did you check the thermostats? _____

(left thermostat set at 212°F, right thermostat at 190°F)

Does the owner know how to calibrate? _____

Did you explain all the controls? _____

Did you set the timers? _____

Did you explain shut down? _____

MAINTENANCE

Does the owner know how to order supplies? _____

Does the owner know how to clean the sensors? _____

(water & vinegar down tube at least once a day w/ sensor brush)

Does the owner know about periodic boil-out? _____

Does the owner know what salt does to pot? _____

(voids pot warranty)

GENERAL

Has the warranty been explained? _____

Does the owner know who to call for service? _____

(1-800-KEATING)

Does the owner have the operator's manual? _____

INSTALLATION INSTRUCTIONS

www.keatingofchicago.com

KEATING
OF CHICAGO, INC. ®

1-800-KEATING

GAS PASTA COOKERS DEALER INSTALLATION CHECK OUT & START UP

The following must be done before the warranty period begins.

This service is not covered by Keating's warranty.

Serial # _____

Model # _____

Company Installed _____

Install Date ____ / ____ / ____

PLACEMENT

Y

N

Is the unit under an exhaust? _____

Is the unit 6" from the walls? _____

Is the unit level? _____

Is the restraining device installed (for casters)? _____

UTILITIES

Has gas pressure been verified? _____

Did anyone check for leaks? _____

Has the electricity been hooked up? _____

Is the water connected? _____

Are the drains in place? _____

Have the A & B boards been properly set? _____

START UP

Was the unit boiled out? _____

Did you explain procedure to owner? _____

Did you check the thermostats? _____

(left thermostat set at 212°F, right thermostat at 190°F)

Does the owner know how to calibrate? _____

Did you set timers? _____

Did you explain all the controls? _____

Did you explain shut down? _____

MAINTENANCE

Does the owner know how to order supplies? _____

Does the owner know how to clean the sensors? _____

(water & vinegar down tube at least once a day w/ sensor brush)

Does the owner now about periodic boil-out? _____

Does the owner know what salt does to pot? _____

(voids pot warranty)

GENERAL

Has the warranty been explained? _____

Does the owner know who to call for service? _____

(1-800-KEATING)

Does the owner have the operator's manual? _____